

Scottish House Builders Health & Safety Forum

Structural Timber Association Fire Guidance

John Smith (Head of Product & Innovation) Garry Willis (Group HSE Manager)



Stewart Milne Group

- Stewart Milne Group is one of the UK's leading independent offsite manufacturers and house builders.
- > Two significant trading arms: Stewart Milne Homes and Stewart Milne Timber Systems.
- Originally established in 1975, with just 6 employees, today the Stewart Milne Group employs over 900.
- Our group has grown to a turnover in excess of £200m.











Structural Timber Association

The Association is run by an operations team and a board of directors made up of representatives from some of the UK's leading structural timber manufacturers and supply chain companies.

To share knowledge and expertise and ensure that the STA represent best practice and technical excellence.

STA members, their customers and the wider construction industry benefit greatly from their work.





Structural Timber Association - Committees

Stewart Milne Group Representation

- Alex Goodfellow Chair
- John Smith Commercial
- Garry Willis H&S Committee
- David Nimmo H&S Committee
- John Simpson Technical
- Stewart Dalgarno Technical





STA Fire Guidance – 16 Steps to Fire Safety

Endorsed as "Best Practice" when managing fire risk during timber frame construction by;

- Health and Safety Executive
- The Construction Risk Engineers Group (CIREG)

Summary guidance for the preparation of Risk Assessment on new build developments by STA members.

Implementation is mandatory for members.





16 Steps to fire safety

Promoting good practice on construction sites Version 4.3 October 2017





Fire risk assessment development stages

Phase	Responsibility	Actions	Example	
Design phase	Principal Designer and Design team	Consider the fire risk in the choice of building location, materials and process of build. Action STA 16 Steps (numbers 1,2,3)	Adjust location of the building; adopt fire robust timber solutions on sensitive sites. Undertake / commission a concept or full off the site fire risk assessment.	
Tender phase	Principal Designer and Design team	Include the risk mitigation concepts for the constructor to fulfill. Action and communicate STA 16 Steps (numbers 1,2,3)	Provide a concept or full off the site risk mitigation risk assessment report. STA site safe policy actions. STA 16 Steps compliance for the construction phase.	
Construction phase: pre-site start	Principal Contractors and subcontractors	Action STA 16 Steps (numbers 4-7) Check that Steps 1 to 3 have been completed and follow or commission additional detailed fire risk assessment	Appoint fire safety coordinator and create fire safety plan. Appoint STA site safe companies.	
Construction phase: during construction	Principal Contractors and subcontractors	Action STA 16 Steps (numbers 8-16) Plus Review Steps 4 to 7 for compliance	Fire hazard and warning procedures implemented. STA site safe checks.	
Practical completion	End of construction fire prevention			



Design & Tender Phase

- Step 1 Legal & Insurance requirements Principal Designer requirement to have considered fire spread outwith the project boundary,
- Step 2 Designing out fire risk Aware of a choice of layout, materials, or approach that may give rise to fire spread,
- Step 3 Consideration of fire risk during construction Building in fire protection as part of the build process,



Construction Phase Pre- Start

- Step 4 Legal Requirement Site management aware of legal duties for fire risks, CDM, fire safety legislation.
- Step 5 Fire Safety Coordinator A responsible person to take ownership of fire management and the process.
- Step 6 The site fire safety plan The plan sets out everything to be done on the project to minimise the risk of fire.
- Step 7 Communication & Liaison Effective and regular communication with other parties such as emergency services and security personnel.



Construction Phase: During Construction

- Step 8 Promoting a "fire safe" working environment. Fire safety processes and precautions for the site are to be fully maintained throughout the entire construction period.
- Step 9 Fire detection and Warning. Detectors and alarm systems are to be proportionate to the scale of the project and risk of fire spread to surrounding neighbours, and vulnerability of neighbours, outside the site boundary.
- Step 10 Emergency Escape Routes. Continually reviewed during the changing construction works.



Construction Phase: During Construction

- Step 11 Site Security. All sites should be enclosed and made secure with appropriate security measures put in place. The security measures may expand to include CCTV and watchmen depending on the scale of the project.
- Step 12 Fire safe site facilities. During construction consider as a hazard. All sites should have appropriately fire safe facilities
- Step 13 Plant, equipment and vehicles. Plant that has combustible fuel can present a fire risk and should be isolate in the open air ideally away from the site boundary and new building. Vehicles should not be allowed to park within 10m of the new build unless it is for unloading.



Construction Phase: During Construction

- Step 14 Site organisation and tidiness. Combustible waste materials to be collected and stored in fire resistant bins and checks on site to avoid waste becoming a fire hazard.
- Step 15 Checks, inspections and tests throughout construction phase. Responsible person to co-ordinate site fire safety, establish and review throughout the build programme the fire safety plan. Checking is feedback into this review.
- Step 16 Permits to work. It is advisable to use work permits where proposed works or methods may cause of fire or create a weakness in fire robustness.



Site Safe

Site Safe is a mandatory requirement for all STA members, and includes:

- > 16 steps
- STA site induction pack
- Site Safe poster
- Design guide to separating distances
- Advice notes:
 - > 7.5 Escape routes
 - > 8 Security
 - > 15.1 Legal responsibility
 - 15.2 Inputs for fire safety plan











Site Safe

Site safe applies to three key stages:

- Tender and Pre-construction:
 - Information on fire should be considered in tenders
 - Site registration with CFOA

Construction Phase:

- Monitoring of works during construction
- Different responsibilities on supply-only
- Completion of timber frame construction:
 - Responsibility of the PC to maintain fire safety of the building
 - Handover fire integrity elements

Form of Contract				
Supply only	Supply and erect	Erect only		
Phase 1	Phase 1	Phase 1 (see Note 1)		
Omit Phase 2	Phase 2	Phase 2		
Phase 3	Phase 3	Phase 3		

NOTE 1:

For erect only contracts the process in Phase 1 may have already been carried out and the erector company can make reference to this in their records. Where the erector is constructing the structure from component parts (e.g. prelabricated panels by others) then the erector may need to follow the full scope of Phase1 as relevant to their contract duties.



Site Safe

All projects with total floor area in excess of 600m2 (generally sites with 6 or more houses) registered with CFOA (Chief Fire Officers Association).

- Alerts local fire authority of the project
- Alerts national HSE manager

Smaller projects, typically below 600m2 still need a fire risk assessment proportionate to the risks posed by the site location.....refer to 16 steps.





Site Safe policy Version 7.1 August 2017





Design Guide to separating distances

- Reference to "for buildings above 600m2" removed
- Focuses on the impact of a fire during construction on neighbouring buildings, beyond the construction site boundary.
- Three generic categories of timber frame:
 - Increasing resistance to fire spread
 - Suitable for "typical" neighbouring buildings (domestic, hotel, accommodation).
 - Fire engineer input for other types of buildings (petrol station, chemical store).



STRUCTURAL TIMBER ASSOCIATION Building offsite solutions in timber

Design guide to separating distances during construction

For timber frame buildings Version 3.2 July 2017





Design Guide to separating distances

Three specifications of timber frame

- Cat A : Un-treated "standard" timber frame
- Cat B : Limited combustibility
- Cat C : Non-combustible



Category A



Category C

Category B



Design Guide to separating distances

Separating distances applicable to buildings with floor area over 250m2

The position of the site boundary needs to be considered, as this will move as earlier plots are occupied





Separating distances for buildings <250m2

For buildings below 250m2 (and over 40m2), product paper 5 can be utilised to assess the risk

- If plots are >2M apart, then consider each plot individually
- If plots are between 1M and 2M apart, then consider up to 2 units
- If plots are <1M apart, then consider up to 4 units</p>



Maximum 4 (Unit 2 + 3 + 4 + 5)

Combined area depends on gap and number of seperated units



Separating distances for buildings <250m2

There are a number of ways to reduce the safe distance between new build timber frame and neighbouring occupied plots

- Masonry cladding completed on one plot, prior to erecting timber frame on the second plot.
- Gable walls to both timber frame plots to be "FR Build"
- Replace the gable wall OSB on both timber frame plots with Non-Combustible sheathing board





Advice notes

Advice Note 7, Part 5: Design of escape routes

- Compliments Step 8 of 16
 Steps guidance
- Guidance for principle contractors, planners, timber frame site contractor
- Maximum travel distance from furthest place of work to a place of safety (ground level or protected area).





Advice notes

Advice Note 15, Part 1: Legal Responsibilities

- Compliments Step 1 of 16 Steps guidance
- Clarifies the legal requirements for the Principle Designer and Principle Contractor to manage the risk of fires during the construction phase of a project.
- Guidance on different types on contract, as well as the requirements of the structural timber building system supplier





Part 1 - Legal responsibilities for fire safety on construction sites

Who should read this advice sola?

These are legal as submaries in compared Rick gas Cauly as and Rick gal Contraction manage its risk of the dark piper and a project.

Whether ships the Reinight Designer shall enzoge in a face in and deal design through a first of the Reinight Contractor for Principal Contractor is an information of the magnetization of an analysis of the State State State.

Fin Fick Wargenerhein with a Fin Fick Automatics conduction was prior in the press. Fin Fick Automatic both differ dugs at any projekt

Pringeline experients STA (A Short of Far Saley Tele adder not is in addere the Pringed Vergeen's elliphic to another the dat and equated adder from The Pringed Carterian groups optimized the Pringed Sectualists relationsary ethic the color and the efficients date for the fact addered the prince

The legislative advecting the direct of a strategies are strategies, with a solution in the set of the set of

The Construction (Design and Management) Regularizers - 2015 To CONSTRUCTION of the restantile encoded in the table to an expression and the design and the encoder of the rest in a bibli construction in the sets.

Inalls and Salety of West Act 1974

This let of Parlament Arthonomous and We hash metaphony applicition if plane a day on all employer. To ensure, as for an insure only practicable, the hash, solidy and we have been if while their employees are some permutationed and employees and the hash the institution of the hash the solid section.

Are salidy logislation

is Depart and Weak to its Regularity Return (The Saley Data 2005 (RFR)) in Society, 1 is The The Quarket (Add 2015) The Advectory for the The Saley Regulation (Return 1 advec) 2015 (FSR). These share of lightline source specific sources (the Advectory Sale) months provide the structure of the Advectory (Sale) for

 A tail for of Reath, and Soldy publicate and legislation is waited a free the REE and an and in the REE and a structure for and is a device of contraction.



AND WHY BOOM TO PART - LONG TH



Advice notes

Advice Note 15, Part 2: Understanding the inputs for a fire safety plan

- Guidance for Principle Designers' obligations to consider off-site fire risk
- Guidance for Principle Contractors' role to manage both on-site and offsite risks during the construction phase.
- Typical examples for the level of risk assessment required for a project.

ON SITE	Site Location					
	Remote site	Remote site but high arson risk	Some surrounding buildings	Land locked neighbouring occupied properties	Land locked neighbouring occupied properties with vulnerable persons	
Project Size						
<250m²	Low level review and audit use of 16 Steps proportionate to the site	Moderate level of security and insutance review	Moderate to low level to provide an overview of key points relative to the scale of the site			
Greater than 250m ² but <600m ²			Relatively high level use of 16 Steps actions to site conditions			
>600m ^p			Full 16 Steps in depth review			

Table 1: Typical examples of scale and depth of on site fire risk assessment

OFF THE SITE	Site Location					
	No property within a separation distance	No property within a safe separation distance, but known area for arson	Buildings within the safe separation distance	Land locked neighbouring occupied properties	Land locked neighbouring occupied properties with vulnerable persons	
Project Size						
<250m²	No risk		Some risk mitigation	Full risk mitigation required		
Greater than 250m ² but <600m ²			Full risk mitigation required			
>600m ^p						

Table 2: Typical examples of off the site fire risk assessment and outcomes



Further information

All the documents referred to are available to download from the Structural Timber Association website:

www.structuraltimber.co.uk

or from your structural timber building system supplier

You should know

The benefits of using an STA member

Only STA members have Site Safe and specific H&S guidance which addresses key elements of CDM 2015. Use a STA member and avoid taking the risk.